

Test Raw Data Report



Test Details

| | |
|-------------------|--|
| Test Purpose: | TO DETERMINE THE FLOWRATE AND AIR CHANGES PER HOUR IN A CLEAN ROOM |
| Test Date: | 08.10.2025 |
| Test Workflow ID: | T-1-7-1-1759907854 (part of V-1-7-1759903526-6M) |
| Equipment: | AHU-01 - Unit VII |

Instrument Details

| Instrument Type | Instrument ID | Serial Number | Calibration Status | Calibrated On | Calibration Due | Added Date | Added By |
|------------------|---------------|---------------|--------------------|---------------|-----------------|------------|-------------------|
| Air Capture Hood | INs234 | s222 | Valid | 02.09.2025 | 02.09.2026 | 08.10.2025 | Vendor User One I |

Calculations Summary

| | |
|-------------------|----------|
| Room Volume (m³): | 4,354.30 |
| Total Supply CFM: | 64.97 |
| Calculated ACPH: | 0.03 |

Test Raw Data Report



Test Results

| Room Name | Area Classification | Instrument ID | Filter Code | Observed Readings in fpm | | | | | Avg in fpm | Cell Area (AC) | Flow Rate | Total Flow Rate | Entered By | Entry Date |
|---|---------------------|---------------|-----------------------|--------------------------|----|----|----|----|------------|----------------|-----------|-----------------|-------------------|------------------|
| | | | | R1 | R2 | R3 | R4 | R5 | | | | | | |
| Vial Filling Lyo Loading and Unloading Area | ISO 5/Grade B | INs234 | AHU-01/THF/0.3µm/01/A | 33 | 32 | 32 | 33 | 32 | 32.40 | 32.00 | 31.99 | 31.99 | Vendor User One I | 08.10.2025 17:58 |
| Vial Filling Lyo Loading and Unloading Area | ISO 5/Grade B | INs234 | AHU-01/THF/0.3µm/02/A | 33 | 33 | 33 | 33 | 33 | 33.00 | 33.00 | 32.98 | 32.98 | Vendor User One I | 08.10.2025 17:58 |
| Total Flow Rate Sum: | | | | | | | | | | | | 64.97 | | |

Test Performance and Witness Details

| | |
|--------------------|-------------------|
| Test Done By: | Vendor User One I |
| Test Done On: | 08.10.2025 17:59 |
| Test Witnessed By: | N/A |
| Test Witnessed On: | N/A |